COMPLETION REPORT

1	Name of the work	Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvements of RCC roads and Drains at Model Colony Ayyappa Choultry back side road R/S in ward No 15 Dasarahalli)
2	Sanctioned Estimate No. & Date	ER/DD/TS/269/13-14 Dt. 02/01/14
3	Head of Account which is chargeable	P. Code. 1771
4	Instrument Order NO. & Date	ER/DD/WO/125/14-15 Dt. 3/02/14
5	Name Of Contractor	Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	88 days
7	Measurement recorded in	M.B. No. 848/13-14 P. No. 48 To 50
8	Check Measurement of the Asst	MB NO 848/13-4 P-NO 48 TO 50
9	Name of the office/official in charge of the work	AEE (DSD)
10	a) Asst. Eng/junior Eng	Sri N. C. Venkatesha
	b) Asst. Exe Engineer	Sri Ranga Swamy

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
S.O	4,99,666/-	—	334/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

BRUHAT BANGALORE MAHANAGARAPALIKE
CHECK LIST TO BEFURNISHED WITH THE WORK BILLS

1	Name of Work	Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvements of RCC roads and Drains at Model Colony Ayyappa Choultry back side road R/S in ward No 15 Dasarahalli)
2	Head of A/c	P. Code. 1771
3	Estimated Coat	S.O Item
4	Amount Put To tender	—
5	Mode of Entrustment	ICRIDL
6	Name of contractor	Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001.
7	Tender Amount/Premium	
8	Work order No. With Date	
9	Date Of Starting	5/07/14
10	Due date of completion	25/10/14
11	Time Extension if sancation	
12	LOC released so Far	
13	Payment made so far	
14	Loc Requested no	
15	Present Bill details Enclousers	
	a) Bill no claimed now	
	b) Technical Report	
	c) Materials consumption statement	
	d) Inspection report if any	
	e) Quality test report	
	f) Penalty imposed for Delay	
	g) Completion report/actual date of completion	
	h) Bill recorded in MB/Page No.	
	i) Prepared bill as passed in Division office	
	j) Comparative statement (along with EIRL/WS)	
	k) Savings /Excess, if any	
16	Recommendation of E.E	
17	Remarks/Observation/Findings in head office	

ASSISTANT EXECUTIVE ENGINEER

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬಾಗಲಗುಂಟೆ, ಬೆಂಗಳೂರು - 560 073

EXECUTIVE ENGINEER.

a) No. of Bill

b) No. of Measurement book which accompanied the bill

V. Date of receipt

VI. Result of Audit.

(a) Arithmetical check
(b) Check with estimate/workshop
(c) Check with agreement No.
(d) Check with Ledge Vol..... Page.....
Balance as per ledger.

VII. Saving excess:

i) Booked Outlay to end of .....
ii) Unexpended balance .....
iii) Amount of this bill .....
iv) Total .....
v) Amount of Estimate/Work slip .....
vi) Savings / Excess .....

Sub-Division.

Division:

VIII. Remarks by Accountant. .....

IX . Passed for payment as follows:

Balance as per Ledger ..... Rs.

Value of work done since last bill ..... Rs.

Subject to the deduction of Rs. _____ on account of _____

Accountant.

Date of payment in Division Office
Of date of dispatch to
Sub-Division Office.

Corporation Engineer.
Bruhath Bangalore Mahanagara Palike,